

CONTRACT: GOLDEN GATE SEWER DIVERSION, KIRKCALDY

EMPLOYER: SCOTTISH WATER CID
LIVINGSTON

DATE: 01/11/20009

SCOPE OF WORKS:

Installation of 2200mm dia Weholite pipe up to 5m depth using rolling strut shoring system; installation of 750mm dia Weholite pipe at 3m depth; installation of weholite manholes ranging from 2700mm - 3600mm ID at 3.5 -5m deep; construction of 6m deep in situ concrete CSO chamber 5800 x 4800mm x 5150mm deep within pile/megabrace shoring system; 2nr tie- ins to existing sewer with overpumping; associated enabling works including temporary haul road ;works completed within a very narrow site maintaining access to local cemetery

PRINCIPAL QUANTITIES:

2200mm ID weholite pipe	250m
750mm ID weholite pipe	50m
Weholite Manholes	4nr
PC ring manholes	2nr
Remove surplus material of site	4920m ³
Formwork to CSO	215m ²
Concrete	80m ³
Rebar	9t









LAYING 2200MM PIPE



